EXTENSION OF TIME

Name of the Work:	Construction of RCC drain 2nd cross at Santhoshnagr left side in W.No.13
Job No:	013-13-000026
Work order No:	36/10.07.2013
BR No:	461/31.10.13

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ ..... 12 .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

5)

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ N. ಶಿವಕುಮಾರ್ ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 10-7-13 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು. ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 31-10-13 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 24 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು. ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

13/5/14

5ಎ) ಲೆ-ಟಿ ವಾರ್ಡ್ ನಂ 13 ರಲ್ಲಿನ ಕೆಂಪೇಗೌಡ ನಗರ 2ನೇ ಮುಖ್ಯ ರಸ್ತೆಯಲ್ಲಿ ಪಾರ್ಶ್ವನಾಥ ಇಕರ್ಸಂ ಕಟ್ಟಡದಿಂದ ಕೆಂಪಾಂಬುಧಿ ಕೆರೆಯವರೆಗೆ ದಿನಾಂಕ 10.07.2013 ರಂದು ಸುಮಾರು 90 ದಿವಸಗಳ ಒಳಗಾಗಿ, ಗುತ್ತಿಗೆಯ 24 ಅವಧಿಯಲ್ಲಿ ಎಲ್ಲಾ ಸಾಮಗ್ರಿಯ ಕೆಲಸ ಮುಗಿಸಿ ಸಾರ್ವಜನಿಕರ ಉಪಯೋಗಕ್ಕೆ ಬಿಟ್ಟುಕೊಡಲು ತಿಳಿಸಿದೆ.

13/5/14

5ಬಿ) ತಿರಸ್ಕೃತ

ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೆಲಸ ಗುತ್ತಿಗೆಯ 24 ದಿನ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿರುತ್ತಾರೆ.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.